



# PERUNDING KELANA (AS 0232772-W)

CIVIL & STRUCTURAL ENGINEERS

Penang Office : Level 12, Unit 12 (D), Wisma Boon Siew, No. 1, Penang Road, 10000 Penang.

Tel : 04-2622628 Fax : 04-2641618 Email : perundingkelanapg@gmail.com

Kedah Office : 11-A, Lorong 13, Taman Patani Jaya, 08000 Sungai Petani, Kedah Darul Aman.

Tel : 04-4244926 Fax : 04-4244927 Email : perundingkelana@gmail.com

Our Ref: PK/PM/15/02-PILING/EOT/1

Tarikh : 19th December 2016

## PARAMOUNT CONSTRUCTION (PG) SDN. BHD.

Wisma Paramount. 1A (1st Floor),

Lorong BLM1/1,

Bandar Laguna Merbok,

08000 Sungai Petani,

Kedah Barul Aman.

Attn: Mr. Chan Kok Tien

CADANGAN MEMBINA PEMBANGUNAN BERCAMPUR DI ATAS LOT 21135, PERSIARAN CASSIA BARAT 3, MUKIM 13, SEBERANG PERAI SELATAN, PULAU PINANG YANG MENGANDUNGI:-

FASA 1

A. 2 BLOK PANGSAPURI PERKHIDMATAN 18 TINGKAT (612 UNIT)

B. KEDAI PEJABAT 3 TINGKAT (196 UNIT)

C. 5 TINGKAT TEMPAT LETAK KENDERAAN

FOR: M/S PARAMOUNT PROPERTY (PW) SDN BHD

- PCPG's Application For EOT

We refer to project above and further to your letter ref: PCPG/CON/BKMD-PLPC-P1/100/744/16 dated 22nd November 2016 pertaining to the above matter, we would like to forward the following extension of time granted for your further action.

Having considered the late approval of the Commencement of Work (COW) and you were only instructed to commence piling works on 27 October 2016, we would like to inform that M/S Paramount Construction (PG) Sdn. Bhd. is granted Extension of Time of 54 days until 10th April 2017.

We trust above is in order. Please do not hesitate to contact us if you have any query.

Thank you.

Your faithfully,  
Perunding Kelana

Ir. Chee Tai Hoe

B.Eng.(Hons)Civil. MIEM.P.Eng.

c.c to Tetuan Paramount Property (PW) Sdn. Bhd.  
BHYew Architect  
Perunding P.L.A  
Unitech QS Consultansy Sdn. Bhd.

- Ms Ooi Ee Sze, Mr Wong Keat Chin  
- Ms. Janice Ong ✓  
- Mr. Chuah Beng Aik  
- Ms. Ho Yei Shin

